

**RESOLUTION AUTHORIZING CONTRACT MODIFICATION #01
FOR THE 2019 COLLECTION SYSTEM IMPROVEMENTS PROJECT**

MOTIONED BY: Gardiner

SECONDED BY: Friedrich

WHEREAS, the North Hudson Sewerage Authority (hereinafter "Authority") is a public body, duly formed under the Sewerage Authorities law, constituting Chapter 138 of the Laws of New Jersey of 1946, as amended (Chapter 14A of Title 40 of the New Jersey Statutes Annotated) and possesses the powers set forth therein; and

WHEREAS, pursuant to the approval granted by virtue of R.20-069, the Authority has contracted with National Water Main, Kearny, N.J. in the amount of \$709,405.00 for the 2019 Collection System Improvements Project; and

WHEREAS, this contract modification for a time extension of 90 days has been requested in order to efficiently advance the project as described in the report identified as "Exhibit A", with the additional work being documented as required by Michael Baker, the project engineer at no additional cost to the Authority; and

WHEREAS, the Facilities Review Board has reviewed the proposal and recommends the approval of the requested contract modification.


NOW, THEREFORE, BE IT RESOLVED that the Authority hereby authorizes the execution and implementation of said contract modification # 01 with no increase in contract..

DATED: APRIL 15, 2021

RECORD OF COMMISSIONERS' VOTE

	YES	NO	ABSENT
Commissioner Soares	x		
Commissioner Kappock	x		
Commissioner Marotta			x
Commissioner Gardiner	x		
Commissioner Friedrich	x		
Commissioner Guzman	x		
Commissioner Velazquez			x
Commissioner Barrera	x		
Commissioner White	x		

THIS IS TO CERTIFY THAT THIS RESOLUTION WAS DULY ADOPTED BY THE NORTH HUDSON BOARD OF COMMISSIONERS ON APRIL 15, 2021.



SECRETARY

April 8, 2021

North Hudson Sewerage Authority
1600 Adams Street
Hoboken, N.J. 07030

Attention: Fredric J. Pocci, P.E.

Reference: **NHSA 2019 Collection System Improvemets
Hoboken & Union City
State Project Loan No. S340952-34**

RE: Change Order No. 1-Time Extension

Mr. Pocci:

National Water Main Cleaning Co. has requested a time extension of 90 days from April 8, 20121 to June 7, 2021 for above referenced project as per their attached letter. The reasons cited in this letter justify their request and on this basis, it is my recommmendation that this time extension be approved.

The work performed during this time extension will be at no additional cost to NHSA, unless it is a justafiable unforeseen as defined by the contract specification. Thank you for your considerations.

Regards,

Peter Jarmak

Peter Jarmak, R.E.
Resident Engineer

File: Enclosures-1
Cc: William McBride



NATIONAL WATER MAIN CLEANING CO.

The Environmental Protection Specialists

An Equal Opportunity Employer

NYC BIC License #468

March 30th, 2021

Michael Baker International

Att: Peter Jarmak | Resident Engineer

300 American Metro Boulevard

Hamilton, NJ 08619

Phone: 609-807-9624 | Cell: 609-954-6235 | Email: peter.jarmak@mbakerintl.com

RE: Change Order No. 1 - TIME EXTENTION REQUEST

**North Hudson Sewerage Authority - Hudson County - NJ
2019 Collection System Improvements| Contract S340952-34**

Dear Mr. Jarmak,

National Water Main Cleaning Company requests a time extension to complete the Work of the above-referenced contract. The original work allotted for 180 calendar days to complete the project including holidays and granted weather days, the current completion date now stands on April 08th, 2021. National Water Main Cleaning Company would request an additional 90 days to be added to the contract to allow for the completion of Work. This would revise the current completion date to June 07th, 2021. This request stems from several factors encountered during the progression of the site work. Our original time estimate was based upon production levels we typically experience during the completion of our site work but we come up with some new problems during the progress of the work such as the different pipe size then what scope of work, additional dig work that was requested by the Town in unioncity, dig work permit and night work permits for Hoboken delayed our production. We have worked diligently to complete Work on time, but more time will be required to finish the callout.

Please sign and return the change order if you agree. Thank you very much.

MICHAEL BAKER INTERNATIONAL

NATIONAL WATER MAIN CLEANING CO.

Peter Jarmak

Authorized Signature

April 8, 2021

Date (Signed)

Rajesh Kadachha

Rajesh Kadachha

Project Engineer

New Jersey Office
1806 Newark Turnpike
Kearny, NJ 07032
P: 973.483.3200
F: 973.483.5065
Email: office@nwmcc.com

New York Office
928 Broad St
Utica, NY 13501
P: 315.624.9520
F: 315.624.9523
Email: boston@nwmcc.com

Boston Office
25 Marshall St
Canton, MA 02021
P: 781.828.0863
F: 781.828.2473
Email: boston@nwmcc.com