

RESOLUTION AUTHORIZING CONTRACT MODIFICATION #01 TO ENTECH ENGINEERING FOR SERVICES DURING CONSTRUCTION FOR THE GREEN INFRASTRUCTURE CONTRACT 3 PROJECT

MOTIONED BY: Marotta
SECONDED BY: Friedrich

WHEREAS, the North Hudson Sewerage Authority (hereinafter "Authority") is a public body, duly formed under the Sewerage Authorities law, constituting Chapter 138 of the Laws of New Jersey of 1946, as amended (Chapter 14A of Title 40 of the New Jersey Statutes Annotated) and possesses the powers set forth therein; and

WHEREAS, EnTech Engineering has been selected under resolution 23-031 to provide engineering services during construction for the Green Infrastructure Contract 3 Project; and

WHEREAS, EnTEch has submitted a request (Exhibit "A") for additional compensation in the amount of \$13,650.24 related to additional engineering services performed for items related to the Green Infrastructure Contract 3 Project; and

WHEREAS, the Facilities Review Board has reviewed the proposal and recommends the approval of the request.


NOW THEREFORE, BE IT RESOLVED that the Authority, as recommended by the Facilities Review Board, approves of EnTech Engineering provision of additional professional engineering and construction services as outlined in Exhibit "A" and shall be compensated in an amount not to exceed an additional \$13,650.24.

DATED: JUNE 15, 2023

RECORD OF COMMISSIONERS' VOTE

	YES	NO	ABSENT
Commissioner Kappock	x		
Commissioner Marotta	x		
Commissioner Gardiner	x		
Commissioner Friedrich	x		
Commissioner Guzman	x		
Commissioner Velazquez	x		
Commissioner Barrera			x
Commissioner Zucconi	x		
Commissioner Assadourian	x		

THIS IS TO CERTIFY THAT THIS RESOLUTION WAS DULY ADOPTED BY THE NORTH HUDSON BOARD OF COMMISSIONERS ON JUNE 15, 2023.



SECRETARY

May 30th, 2023

To: Mr. Donald Conger
Associate Authority Engineer
North Hudson Sewerage Authority
1600 Adams Street
Hoboken, NJ, 07030

Re: Contract 3 – Green Infrastructure
Supervision: EnTech Engineering of New Jersey

Dear Mr. Conger,

We are kindly requesting a time extension to the Authority’s Green Infrastructure project referenced above. This time extension will be for 15 consecutive calendar days (June 15th to June 30th, 2023) and is essential for completing the project according to contract requirements.

The construction duration of this project has increased from 45 days to 60, due to overnight parking limitations in the Township of Weehawken. The initial schedule and scope of the work for both contractor and the CM team was based on working at four Green Infrastructure assets at a time. However, the Township of Weehawken directed us to work on only two assets at a time for any work between 46th and 47th Streets on Park Avenue.

We are respectfully requesting an increase in the budget for EnTech Engineering in the amount of \$13,650.24 to account for the additional inspection and management services required due to this time extension.

Phase	Task Description	Proposed Hours	Proposed Cost
Task 2	Resident Engineering/Inspection	96 (12 days)	\$ 12,512.64
Task 4	Construction Administration	8	\$ 1,137.60
Total Proposed Cost			\$ 13,650.24

For detailed schedule delays, please see attached the initial and revised construction schedule. Should you have any questions, please feel free to contact me at (646)386-8943.

Sincerely yours,



Suzan Sharifan, PhD- PE
Resident Engineer
EnTech Engineering of New Jersey